



**FY23 DE Coast Nourishment**  
**Rehoboth – Dewey – Bethany – S. Bethany & Fenwick Is.**  
**WEEKLY PROGRESS MEETING #27 Agenda**

**USACE Contract:** Contract No. W912BU23C0002

**WMI Contract #:** 13220115

**Date/Time & Loc:** 07 September 2023 @ 1000 hrs.

**Join Microsoft Teams Meeting:** Meeting ID: 270 462 350 673 Passcode: birQjh.

**Principle Attendees:**

USACE, WMI, Bethany Beach, South Bethany Beach, DNREC, ER&M, GBA

**Updated Dredge Schedule:**

- All subline has been removed from Bethany Beach and South Bethany Beach as of 09/05.
  - Subline is staged in Lewes
- GBA will be mobilizing onsite Friday to run Mag surveys of both subline corridors.

**Crossovers:**

- All crossovers are completed in Rehoboth.
- All crossovers are completed in Bethany Beach.
- South Bethany Beach crossover work began on 08/09.
  - ADA grab rail to be installed 09/07.
  - Post and rope installation to be finalized 09/08.

**Sand Fence Install:**

- Sand Fence installation in all beached has been completed.

**Demobilization:**

- **Fenwick:**
  - Damage to asphalt at southern end of parking lot.
    - Check has been dropped off to Delaware State Parks.
- **S. Bethany:**
  - Sand Fence materials are in the staging area.

**Survey:**

- As-Builts in progress.
  - Remaining data: Bethany and South Bethany ER&M work.

**Site Safety:**

- S. Bethany staging area closed off to public monitored during work hours.
- Monitoring ER&M construction.

**Action Items since previous progress meeting:**

- None currently.

**Discuss other business:**